



Project: Substation Expansion
Saint Cloud, Minnesota

Shipment: Transformer

PROJECT REPORT

1-800-328-2714



SIZE AND WEIGHT INFORMATION

	<u>Shipment</u>	<u>Permit</u>
Width	10'00"	10'00"
Height	17'06"	20'06"
Length	21'00"	172'00"
Weight	260,000	400,000

Pounds per tire inch-379

EQUIPMENT INFORMATION

Four axle prime mover
5-16 Wheel tandems on trailer
94 Tires on highway
30' Deck insert

OPERATING INFORMATION

Haul distance - 10 miles
Rail to substation
Loading & unloading by
Jack and roll